

Weekly Progress Status Report

USH 45/STH 100 (108th Street)
College Avenue to Edgerton Avenue
2040-11-70

Week Ending August 3, 2018

Past Week:

- Traffic Control:
 - Install fixed message signs at the detour. Maintain traffic control devices.
- Removals and grading:
 - Continued pavement removal and excavation of Forest Home and along the east leg of Janesville.
 - Excavated to subgrade along Forest Home and Janesville for the proposed round about area.
 - Maintenance of driveways and side roads.
- Storm sewer:
 - Continued installation of storm sewer trunkline line. Currently North of Ridge Road along the east side of Hwy 100.
 - Installed inlets and lateral connections between Abbott Ave and Ridge Road.
 - Started installation of storm sewer trunkline along Forest Home and are going east on Forest Home.
- Electrical
 - Installation of conduit from the South Limit to Kay Parkway.
- Structure:
 - Box culvert (B-40-408) excavation of extension and poured concrete footing for the North wall and the floor slab for the box culvert.
- Ancillary:
 - Installed Curb from Kay Parkway to the South Limit with gaps to the driveways for access.
- Miscellaneous tasks:
 - Installed Inlet protection to all the inlets from South Limit to Kay Parkway and on Edgerton Avenue.
 - Placed stone on Forest Home and Janesville as well as from Kay Parkway to the South Limit.
 - Maintenance of traffic control devices.
 - Maintenance of erosion control devices.
- Utilities: adjustments/relocates of telecommunication, water, gas, & electrical facilities as needed.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)
College Avenue to Edgerton Avenue
2040-11-70

Week Ending August 3, 2018

Upcoming week

- Structure: Continue work on box culvert extension of north cell and wingwall
- Electric: Signal & light bases, conduit and pull boxes from Kay Pkwy to College Ave.
- Concrete: Pour the approach and sidewalk at the driveway locations behind the curb from Kay Parkway to the South Limit.
- Storm sewer:
 - Continue installation from Abbott Ave. to Ridge Rd
- Miscellaneous maintenance tasks as needed along 108th St.
- Round About Closure
 - Continue excavation and removal of concrete pavement
 - Continue placement of aggregate base layers
 - Continue installation along Forest Home Avenue.
 - Install lateral connections from the outside curb to the turnkline.

Construction Photos



Fixed Message Sign Installed at the East end of the closure.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)
College Avenue to Edgerton Avenue
2040-11-70

Week Ending August 3, 2018



Placement of Storm Sewer Trunkline along Forest Home Ave.



Stone filled and compacted along Forest Home Ave.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)
College Avenue to Edgerton Avenue
2040-11-70

Week Ending August 3, 2018



Pouring concrete curb from Kay Parkway to South Limit.



Excavated to subgrade from EB Forest Home.